


DEPARTMENT OF THE ARMY
THE ADJUTANT GENERAL'S OFFICE
WASHINGTON



DO NOT REMOVE FROM THIS OFFICE

DEPARTMENTAL RECORDS BRANCH, A.G.O.

HISTORICAL RECORDS SECTION

ROOM MB-858 PENTAGON

EMGP-1142-0.7

(53100)
Master

Jnl - 1142nd Eng'r C Group

Jan, Mar - Apr May 45

DECLASSIFIED
Authority 735017
By IM HANA, Date 8/25

ENGR 1142-0.7
 SUMMARY OF TASKS ASSIGNMENTS AND COMPLETIONS
 1142D ENGR COMBAT GROUP

TASK	DATE ASSD 1142D CG	ASSIGNED UNIT TO WHICH ASSD	DATE ASSD	DATE COMPLETED	REMARKS
1. 2nd Platoon 1503rd Engr Water Supply Co detached & atchd to XVI Corps eff 061200B Apr 45. Move plat to RECKLINGHAUSEN (A6336) & contact CO, 1153rd Engr C Gp at that location.					
2. Construct 2500 men war criminal enclosure, vicinity RECKLINGHAUSEN (A6336)	19 Apr 45	278th Engr C Bn	19 Apr 45	30 May 45	Discontinued & reld to British troops moving into area. Completion status 99% plus.
3. Transport captured equip & mats in acc w/list delvd to E-20, BIELEFELD (B563813)	19 Apr 45	208th Engr C Bn	19 Apr 45	22 May 45	List delvd w/Opn 0 #239, Engr Sec, NUSA
4. Haul captured equip & mats in acc w/list delvd to E-20, BIELEFELD	22 Apr 45	208th Engr C Bn	22 Apr 45	10 May 45	List delvd w/Opn 0 #242, Engr Sec, NUSA
5. Reinforce damaged br over LIPPE R, JUMEN (A8535) to two way CI 40, one way CI 70	22 Apr 45	208th Engr C Bn	22 Apr 45	10 May 45	Bottom chords, 2 diagonals, & center verticals of ea steel truss cut by explosives. Rpt of repair was submitted to Engr Sec, NUSA.
6. Conduct rcn for engr equip & mats. Post, rpt & guard same in acc w/par 36, Adm Inst #7, dtd 19 Apr 45, NUSA	24 Apr 45	1142D Engr C Gp	24 Apr 45	In Progress	Many of these mats thus located were transported to Engr Depots
7. Haul captured equip & mats in acc w/list deliv to E-20, BIELEFELD	26 Apr 45	625th Engr L E Co 208th Engr C Bn	26 Apr 45	5 May 45	List delivd w/Opn 0 #246
8. Guard captured explosives @ B450540	26 Apr 45	208th Engr C Bn	26 Apr 45	22 May 45	

Handwritten signature/initials

SECURITY CLASSIFICATION CANCELED
 AUTHORITY SECRETARY ARMY
 DATE 11/10/00
 BY 10600. Removed to Dep/O-895

0461 12 JDA

APR 1945

TASK	DATE ASSG 1142D GP	ATTCHD UNIT TO WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
9. Construct 2 way C1 40, 1 way C1 70 fixed bridges at B0376, B176729, TELGTE & WARENDORF	27 Apr 45	147th Engr C Bn	27 Apr 45	3 May 45	TELGTE bridge comp 1 May 45 WARENDORF bridge comp 3 May 45
10. Transport captured equip & mats in acc w/List delv'd to E-20	27 Apr 45	208th Engr C Bn	27 Apr 45	9 May 45	List atchd to Opn 0 #247
11. Transport the following from RR Yd @ HAMM (B063455) to E-20 1. Several RR cars of Engr tools. 2. (8) compressors, trlr mtd. 3. (4) water purification units	28 Apr 45	208th Engr C Bn	28 Apr 45	5 May 45	Alleged water purification units were air compressor parts
12. Load transportation of (1) Hv Pon bridge w/timber @ Engr Dep #22, vic WALISUM, (A291272)	28 Apr 45	172nd Engr C Bn	28 Apr 45	2 May 45	
13. Construct (2) loading ramps @ Ord Dep #888, vic HAMM. Submit plan prior to construction	28 Apr 45	172nd Engr C Bn	28 Apr 45	9 May 45	Plan submitted 30 Apr 45
14. Guard Engr matl (captured) @ B699470, B720140, B590425	29 Apr 45	172nd Engr C Bn	29 Apr 45	16 May 45	Rel'd by 597th AAA
15. Construct fixed bridge for 888th Ord Dep, vic HAMM	30 Apr 45	172nd Engr C Bn	30 Apr 45	12 May 45	

ANNEX I to After Action Report

SUMMARY OF TASKS ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

Sheet No 3
PERIOD: 1 May 45 - 31 May 45

TASK	DATE ASGD 1142D Gp	ATCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
16. Transport captured equip & matls in acc w/list delv'd to E-20	30 Apr 45	208th Engr C Bn 172nd Engr C Bn 625th Engr L E Co	30 Apr 45	31 May 45	List atch'd Opn 0 #250
17. Transport (5) power cranes from ADSEC Dep E-526 to E-20, BIELEFELD	1 May 45	625th Engr L E Co	1 May 45	9 May 45	(3) hauled to 969th Engr Maint Co for repair - other (2) hauled to Bad Oyenhausen on verbal order, Engr Sec, NUSA
18. Submit inventory of captured equip in acc w/list delv'd	1 May 45	172nd Engr C Bn	1 May 45	4 May 45	List atch'd Opn 0 #251. Hauling of items @ G100933 completed 25 May 45
19. Transport 400 R R picks & 1000 handles from vic G100933 to Engr Dep #20	1 May 45	172nd Engr C Bn	1 May 45		600 handles yet to be picked up on 1 June 45
20. Transport 2 carloads of photographic paper from SOEST RR Yd (B2631) to Engr Dep #20	1 May 45	172nd Engr C Bn	1 May 45	5 May 45	Area completely searched but no paper found
21. Make run to determine contents & possibility of movement by rail of RR cars shown on list delv'd. Submit report to incl car numbers	2 May 45	172nd Engr C Bn	2 May 45	4 May 45	List atch'd Opn 0 #252
22. Transport captured materials in acc w/list delv'd to E-20	2 May 45	172nd Engr C Bn	2 May 45	30 May 45	List atch'd Opn 0 #252

TASK	DATE ASSG 1142D GP	ATTEND UNIT TO ATTEND ASSG	DATE ASSG	DATE COMPLETED	REMARKS
23. Reconstruct concrete clear well storage tank vic GUTTERSLOH (B450679) acc to original plans & specifications	3 May 45	208th Engr C Bn	3 May 45	12 May 45	
24. Construct liaison type airfield @ B470680, vic GUTTERSLOH	3 May 45	208th Engr C Bn	3 May 45	15 May 45	Maintenance crew still at field
25. Rehab concertina wire encl @ Cond Rear, GUTTERSLOH	3 May 45	147th Engr C Bn	3 May 45	7 May 45	
26. Construct 2 way C1 40, 1 way C1 70 crib pier bridge at HAMELIN across Weser River	4 May 45	147th Engr C Bn	4 May 45	17 May 45	Total length 425 feet. Cribbs were made of angle iron frames lined with pierced plank and rock filled.
27. Transport captured engineer items on 1st delivered to Engr Dep #20	5 May 45	172nd Engr C Bn	5 May 45	16 May 45	List atchd opn O #255
28. Repair Conquer Rear messes @ GUTTERSLOH, job #323	5 May 45	1503D Engr WS Co	5 May 45	12 May 45	Job to resurface Off mess floor, build sink & steam tables
29. Layout of fence lines for two (2) double fence encl & one (1) single fence encl at Civilian Internee Camp #92 (Truppen-Ubungsplatz). Transport necessary matl & tools for job	5 May 45	147th Engr C Bn	5 May 45	10 May 45	

TASK	DATE ASGD 1142D GP	ATTCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
30. Dismantle and haul 3 Bailey bridges to Engr Dep #20	5 May 45	278th Engr C Bn	5 May 45	8 May 45	2 fixed Bailey bridges SS 30 ft at C150681 1 fixed Bailey bridge DS 80 ft at C123495
31. Transport approx 400' Tdwy br from RECKLINGHAUSEN to Engr Dep #20	5 May 45	999th Tdwy Br Co	5 May 45	17 May 45	1 Platoon was on T D with 1103rd Engr C Gp for this purpose
32. Submit complete report on Engr items, locations as shown on list delvd on Opn 0 #256	6 May 45	625th Engr I E Co	6 May 45	7 May 45	
33. Haul captured Engr matl in acc w/1st atchd to Opn 0 #256 to Engr Dep #20	6 May 45	172nd Engr C Bn	6 May 45		In progress
34. 1355th Engr Dp Trk Co atchd efr 061200B May 45					
35. Dismantling floating Bailey br @ C160815 over WESSER	8 May 45	147th Engr C Bn	8 May 45	10 May 45	Hauled to E-20 & E-526
36. Furnish six 2½T dp trks to Conquer Rear, vic MUMSTER for 5 days	8 May 45	1451st Engr Dp Trk Co	8 May 45	15 May 45	
37. Transport one R-4 Bulldozer fr Conquer Fwd to GUTERSLOH	8 May 45	625th Engr I E Co	8 May 45	10 May 45	

TASK	DATE ASGD 1142D GP	ASCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
38. Repair fence @ Colfax PME	13 May 45	147th Engr C Bn	13 May 45	15 May 45	
39. Transport captured material to Engr Dep #20 from locations shown on atchd sheet	13 May 45	147th Engr C Bn 278th Engr C Bn	13 May 45	16 May 45	Per atchd sheet Opn 0 #263
40. Construct 2 way C1 40, 1 way C1 70 fixed bridges at B277102, B308084, B362060, B472079, replacing Bailey Bridges at these locations	13 May 45	172nd Engr C Bn	13 May 45	B362060 21 May 45 B277102 23 May 45 B472079 28 May 45 B308084	58' total length 325' total length 86' total length Still in progress--completion date 1 June 45. Bailey bridges hauled to ASCZ Engr Depot at Aachen
41. Maint of air strip	14 May 45	208th Engr C Bn	14 May 45	In progress	See No 24
42. Settling dust @ Conquer MRU @ B4468	14 May 45	208th Engr C Bn	14 May 45	17 May 45	
43. Transport captured Engr items in acc w/11st delivered to Engr Dep #20	14 May 45	278th Engr C Bn	14 May 45	28 May 45	
44. Transport 55 gal bbls in acc w/11st delivd to BEURAG-NEURAG Refinery, WTSBURG (X4423)	16 May 45	208th Engr C Bn 278th Engr C Bn	16 May 45	19 May 45	

TASK	DATE ASSG 1142D GP	ASGND UNIT TO WHICH ASSGND	DATE ASSG	DATE COMPLETED	REMARKS
45. Dismantling & hauling hv pon & Bailey bridges @ HAMBIN	17 May 45	147th Engr C Bn	18 May 45	21 May 45	Bridges replaced by fixed bridge across WESER River - see No 26
46. Submit inventory of German Army Engr Dep @ HOXTER and haul to specified Engr dumps, items listed in memo dated 10 May 45, NUSA	17 May 45	147th Engr C Bn	17 May 45	22 May 45	
47. Haul (21) 220V & 240V gas driven generators from B2061 to Engr Dep #20, BIELEFELD	17 May 45	208th Engr C Bn	17 May 45	19 May 45	Could not be located
48. Transport 600' of detonating cord from B583060 and 6,000 sticks German explosive fr A591308 to Ord Dep #895, south of BIELEFELD	17 May 45	208th Engr C Bn	17 May 45	19 May 45	Detonating cord could not be located. Explosives were picked up by Hq Co, 1st Bn, 372nd Inf, 95th Div. Dis-position unknown
49. Outload Engr Dep #16, Dorsten (A495419)	17 May 45	208th Engr C Bn	17 May 45		Still in progress. Estimated completion date 6 June 45
50. Operation of sawmills	22 May 45	172nd Engr C Bn 147th Engr C Bn 278th Engr C Bn	22 May 45		Total of 27 sawmills operated cutting 1" & 2" lumber for shipment to rear
51. 2726th Engr Light Equipment Co atchd 241800B May 45					Unit was alerted for movement when it was atchd to this Hqs

TASK	DATE ASSG 1442D Gp	ATTCHD UNIT TO WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
52. Collecting & shipping 50 to 55 bbls to MISBURG Refinery	23 May 45	172nd Engr C Bn 147th Engr C Bn 208th Engr C Bn 278th Engr C Bn	23 May 45	28 May 45	Rescinded by Opn O #278
53. Const & deliver to Off mess, Conquer Fwd, 2 steam tables, identical to those furnished Conquer Rear	23 May 45	147th Engr C Bn	23 May 45		Still in progress
54. Survey rch of proposed QM C1 II & IV Dep @ SENNFIELDGER	24 May 45	208th Engr C Bn	24 May 45	25 May 45	Report submitted
55. Construct culvert & fill to replace Bailey bridge @ B494211	25 May 45	172nd Engr C Bn	25 May 45	29 May 45	Bailey bridge hauled to ASCZ Engr Depot at Aachen
56. 969th Maint Co, 1961 Avn Dep Co & 1214th Fire Fighting Plat atchd for Adm only, eff 261800B May 45. 440th Avn Dep Co subattached to 1961st Avn Dep Co					
57. One (1) platoon, 625th Light Equipment Co atchd to 1163rd Engr C Gp for 7 days					
58. Take over ponton equipage fr 181st Hv Pon Bn @ EDER SEE @ G9388. Assist 32nd F A Brig in dragging lake for crashed plane	29 May 45	172nd Engr C Bn	29 May 45	In progress	

TASK	DATE ASGD 1142D OP	ATTCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
59. Dismantle 110' T S Bailey bridge at A790205, block road & post CI 70 bypass	30 May 45	172nd Engr C Bn	30 May 45	In progress	

CSA

After Action Report 1142 Engr C Gp of 31 May 45

HEADQUARTERS 1142nd ENGINEER COMBAT GROUP
APO 339 United States Army

Sawmill Operations, May 45

<u>Location</u>	<u>Own Unit</u>	<u>Incl Dates of Own</u>
B-795813	147th Engr C Bn	25-31 May 45
B-657681		25-31 May 45
B-808842		25-31 May 45
B-794815		25-31 May 45
B-753551		26-31 May 45
B-840647		27-31 May 45
B-925642		27-31 May 45
B-995662		27-31 May 45
B-753547		27-31 May 45
B-497219	172nd Engr C Bn	25-31 May 45
B-493210		25-31 May 45
B-486210		25-31 May 45
B-479170		25-31 May 45
B-540379		25-31 May 45
B-539101		29-31 May 45
B-774167		29-31 May 45
B-579118		29-31 May 45
B-758122		29-31 May 45
B-582120		29-31 May 45
B-222222	278th Engr C Bn	25-31 May 45
B-430161		25-31 May 45
B-429163		25-31 May 45
B-427159		25-31 May 45
B-425212		25-31 May 45
B-378155		25-31 May 45
B-341205		25-31 May 45
B-306211		25-31 May 45

DECLASSIFIED
Authority 735017
By Jm HANA, Date 8/05

T. J. #2

STATEMENT OF ASGS
ATTENDANCE AND PARTICIPATION
1142ND ENGR COBALT GROUP

DATE ASGD	ATCND UNIT NO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
9 Jan 45	1503D Engr W S Co	9 Jan 45	13 Apr 45	2D plat reld by 1st plat 4 Mar. 1st plat reld of atchmt 13 Apr.
19 Mar 45	278th Engr C Bn 208th Engr C Bn	24 Mar 45	14 Apr 45	Orig plan included 2 log booms, 1 admiralty net & 1 A/T grommet net. This was revised due to additional bridging plans. See Incl #1 to After Action Report.
27 Mar 45	172nd Engr C Bn Co E, 17th Armd Engr C Bn 999th Engr Tdwy Br Co 180th Engr HV Pon Bn 147th Engr C Bn 278th Engr C Bn 208th Engr C Bn 551st Engr Hwy Pon Bn	27 Mar 45	25 Apr 45	Reid of tactical defense 31 Mar 45. Reid of Engr maintenance 25 Apr 45, by 1131st Engr G Fifteenth US Army. See #12. See also Incl No 1 to "After Action Report". Responsibility changed between units as operational situation required.
27 Mar 45	172nd Engr C Bn 208th Engr C Bn 999th Engr Tdwy Br Co	27 Mar 45	25 Apr 45	Reid by 1131st Engr C Gp, Fifteenth US Army.
28 Mar 45	172nd Engr C Bn 208th Engr C Bn 278th Engr C Bn 147th Engr C Bn	28 Mar 45	25 Apr 45	Job transferred between Bns under 1142nd Engr C Gp. Reid by 1131st Engr C Gp, Fifteenth US Army.

1. 2D platoon 1503D Engr W S Co atchd 1961 Avn Dep Co for opn control, eff 090800 Jan 45.

2. Construct protective booms for Rhine R vic A240310

3. Maintenance & protection of Rhine River bridges & booms & opn of existing ferries in asgd area

4. Submit daily as of 1800B Report of hourly traffic carried by ea Rhine bridge & ferry for prevlous 24 hr period in asgd area

5. Salvaging Rhine River Equip

TASK	DATE ASSG	ASGND UNIT TO WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
6. Move all seamules in possession and not in use to assembly area adjacent RR sidings Vic Rheinberg. Prepare to load on RR cars on call from Army Hqs	29 Mar 45	Det C, 329th Har- bor Craft Unit 172nd Engr C Bn	29Mar45	13 Apr 45	Amended by Operation Order #225, dtd 4 Apr 45. To read: Move all seamules not in use to assembly area adjacent RR sidings Vic Rheinberg. 14 moved to RR ready for shipment. Others to be used in future Rhine River operations
7. Construct reinforced Hv Pon Br Vic Orsoy	30 Mar 45	180th Engr Hv Pon Bn	30Mar45	1 Apr 45	Co B, 278th Engr C Bn atchd for road approach and general work
8. Establish River gauge at Orsoy at proposed bridge site. Submit daily readings at 0600, 1400, & 2200 to Engr S-2 at Conquer 46.	30 Mar 45	208th Engr C Bn	30Mar45	1 Apr 45	River gauge at Orsoy completed 1 Apr 45. Reading of gauge was continuous till taken over by 1131st Engr C Gp. See #3.
9. Construct access road to 24th Evac Hosp (A309410)	1 Apr 45	172nd Engr C Bn	1Apr45	2 Apr 45	Approx 150 yds.
10. Establish br pk for Tdwy br equip being removed from Vic Wallach by 1148th Engr C Gp. Hold br equip in pk pending further orders.	1 Apr 45	180th Engr Hv Pon Bn 147th Engr C Bn	1Apr45	23 Apr 45	Materials were stored at Orsoy and later moved out to other dumps.
11. Have officer meet rep of 108th Evac Hosp @ 1142nd Engr C Gp @ 011000 Apr 45 and accompany on site rcn.	1 Apr 45	1142nd Engr C Gp	1Apr45	1 Apr 45	Rcn for construction of access rd. Rd 150 yds long.

SUMMARY OF TASKS ACCOMPLISHED AND COMPLETIONS
1142D ENGR COMBAT GROUP

TASK	DATE ASSD	ALPHD UNIT TO WHICH ASSGD	DATE ASSD	DATE COMPLETED	REMARKS
12. 1142nd Engr C Gp reld of responsibility for close in protection of Rhine River bridges eff 31 Mar 45. Furnish patrol boats on call of CG, 55 AAA Brigade who has been asgd above responsibility.	27 Mar 45	1142 Engr C Gp	27 Mar 45	31 Mar 45	Retained engineer responsibility for bridge and boom maintenance.
13. Transport one (1) unit (8641) M2 Tdwy Br from Engr Dep #14 to Engr Dep #16 vic Dorsten (A4640)	2 Apr 45	999th Engr Tdwy Br Co (minus 1st platoon)	2 Apr 45	6 Apr 45	
14. Construct 75 yd access rd at 108th Evac Hosp (A767588) in grc with rcm rpt 1 Apr 45	2 Apr 45	278th Engr C Bn	2 Apr 45	5 Apr 45	150 yds long. See #11.
15. Furnish four (4) Hv Pon trlrs & PMS to 1146th Engr C Gp for in-def period. Rpt to Capt Pendelton at 1146th Engr C Gp bridge pk, Geldern. Eff 030800 Apr 45.	3 Apr 45	180th Hv Pon Bn	3 Apr 45	9 Apr 45	
16. Transport one (1) seamule to bridge site of 1116th Engr C Gp @ Wesel.	3 Apr 45	208th Engr C Bn	3 Apr 45	4 Apr 45	Seamule sent to assist in repairing Wesel floating Bailey bridge which had been damaged by overloading.

SUMMARY OF TASKS
ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

TASK	DATE ASGD	ASGD TO WHICH	DATE ASGD	DATE COMPLETED	REMARKS
17. Have one (1) officer & maint personnel of Det "C" 329th Harbor Craft Unit rpt to CO, 1117th Engr C Gp to furnish maintenance & technical advice on seamules	3 Apr 45	Det "C", 329th Harbor Craft Co	3 Apr 45	4 Apr 45	
18. Sweep for and clear any mines fr PW holding pen area (approx 250,000 Sq Ft) adjacent to Rheinberg RR Sta (A209275). Contact Capt Stephens 302 MPREG Co @ site for details	3 Apr 45	172nd Engr C Bn	3 Apr 45	4 Apr 45	No mines found.
19. Furnish (24) Hv Pon trlrs and PMS to rpt to Engr Dep #8, Aachen, 030800 Apr 45 for interd period & transport Hv Br timbers to Engr Dep #16, Dorsten. Contact Capt Dreht @ Depot for details.	3 Apr 45	180th Hv Pon Bn	3 Apr 45	8 Apr 45	
20. Transport (1) LCM fr 37th Engr C Bn Br pk, Lintfort to ferry site @ Wesel. Rpt to rep 1117th Engr C Gp erf 040830 Apr 45	4 Apr 45	180th Hv Pon Bn	4 Apr 45	6 Apr 45	M-25 tank-trans did not rpt to Engr Dep #37 until 6 Apr 45.
21. 2D platoon, 1503rd Engr Water Supply Co detached & attached XVI Corps erf 061200B Apr 45. Move Plat to Recklinghausen (A6336) & contact CO 1153rd Engr C Gp @ that location.					

TASK	DATE ASSG	ASSG'D UNIT WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
22. Remove modified M1 Tdwy Br from Rhine River vic MEHRUM (A2331). Trans Br and reserve M1 bridging to Engr Dep #17, eff 070800B Apr 45.	7 Apr 45	999th Engr Tdwy Br Co 172nd Engr C Bn 1000th Engr Tdwy Br Co	7 Apr 45	9 Apr 45	Orig asgd to 999th Engr Tdwy Br Co. Reasgd to 172nd Engr C Bn, then to 1000th Engr Tdwy Br Co.
23. Guarding PWE at Rheinberg Rhd.	7 Apr 45	172nd Engr C Bn	7 Apr 45	16 Apr 45	Job assigned because of acute shortage of MPI's at PWE.
24. Furnish 32 Hv Pon trlrs & PM's to report to Engr Depot #14	7 Apr 45	180th Engr Hv Pon Bn	7 Apr 45	11 Apr 45	Moving materials from Engr Dep #37 to Engr Dep #14. 13 additional PM & Hv Pon trlrs added later. Total of 45.
25. 147th Engr C Bn attached 071800B Apr 45.					
26. Dismantle & transport to Engr Dep #18 (W735006) all Bailey rafts in asgd Rhine River area	8 Apr 45	208th Engr C Bn	8 Apr 45	16 Apr 45	Bailey rafts dismantled & used in construction of Orsoy floating bailey bridge.
27. 2nd Platoon, 1000th Engr Tdwy Br Co atchd 8 April 45					
28. Transport Engr materials in acc w/1st & releases delivered.	8 Apr 45	208th Engr C Bn	8 APR 45	9 Apr 45	List del'd w/Opn O #228, Engr Sec, NUSA
29. 999th Engr Tdwy Br Co (-1st plat) detached 080900 Apr 45.					

SUMMARY OF TASKS, ASSIGNMENTS AND COMPLETIONS
2142D SSGR COMBAT GROUP

TASK	DATE ASSG	ASG'D UNIT NO WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
30. Furnish (10) hv pon trlrs & prime movers for one day to 1117th Engr C Gp. Rpt to rep of 1117th Engr C Gp at Lintfort bridge park, eff 090800 Apr 45	9 Apr 45	180th Engr Hv Pon Bn	9Apr45	11 Apr 45	Only (6) sent as job required only (6) hv pon trlr/tr
31 Train 9 mechanics (4 fr 969th Engr Maint Co & 5 fr 982nd Engr Maint Co) in repair & maint of Naval craft.	8 Apr 45	ICVP Unit #3	8Apr45	21 Apr 45	Personnel trained for the possibility of 1142D EC Gp taking over craft from ICVP Unit #3.
32. Train 40 EM & 1 off from 147, 172, 208, 278 Engr C Bns, in operation & maint of ICVP's & LCVP's.	8 Apr 45	ICVP Unit #3	8Apr45	14 Apr 45	1 off & 40 EM held over till 19 Apr for additional tng as technicians. See entry No 31.
33. 2D platoon, 1000th Engr Tdwy Br Co detached 9 Apr 45					
34. Have all transportation, not in use, of the 180th Hv Pon Bn rpt to Engr Dep #14 for hauling Engr materials	9 Apr 45	180th Engr Hv Pon Bn	9Apr45		None reported as all were in use.
35. Haul (1) unit M2 Tdwy Br fr stockpile @ Orsoy (A274254) to Engr Dep #19. Haul remainder of M2 Tdwy Br to Engr Dep #20 if open. If not yet opened, haul to Engr Dep #17.	10 Apr 45	999th Engr Tdwy Br Co	11Apr45		Suspended 13 Apr 45. VO Engr Section, NUSA.
36. 989th Engr Tdwy Br Co atchd 10 Apr 45.					

SUMMARY OF TASKS
ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

TASK	DATE ASGD 1142D GP	ATTCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
37. Remove floating BB, CI 40, over Rhine R, vic WALLACH (A210335) and replace over Rhine R, vic ORSOY (A2825)	10 Apr 45	147th Engr C Bn 208th Engr C Bn	10Apr45	12 Apr 45 15 Apr 45	147th Engr C Bn removed floating Bailey Br vic WALLACH & completed same 12 Apr. 208 Engr C Bn constructed floating Bailey Br, CI 40, & completed 15 Apr 45.
38. Transport following lumber to Engr Depot #16 (AHLIN) 1) 8" x 8" x 20' 15 Pcs at A567430 2) 10" x 10" x RL 34 Pcs at A567430 3) 3" x 12" x 20' 10,000 FBM at A386247	11 Apr 45	278th Engr C Bn	11Apr45	12 Apr 45	Lumber listed not found.
39. 1st platoon, 999th Engr Tdwy Br Co atchd 11 Apr 45					
40. 180th Engr Hv Pon Bn detached 11 Apr 45 & attached to XIII Corps. Date changed to 13 Apr 45. Auth: VO, NUSA Engr Sec					
41. Deliver (2) power utility boats To E-18, W725025.	13 Apr 45	147th Engr C Bn 208th Engr C Bn	13Apr45	13 Apr 45	One taken from each bn.
42. Remove M2 Tdwy from Rhine R vic Milchplatz	13 Apr 45	172nd Engr C Bn	13Apr45	16 Apr 45	Hauled to E-18
43. 1st platoon, 999th Engr Tdwy Br Co detached, eff 13 Apr 45					Moved out with tact load 16 Apr 45.

SUMMARY OF TASKS
ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

TASK	DATE ASGD	ATTCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
44. 989th Engr Tdwy Br Co detached eff 13 Apr 45.	1142D Gp				Only (9) Brockways had arvd. These were loaded & moved out. (5) more rptd 15 Apr, loaded & left.
45. Furnish guard for Engr Dep #22 (A291272)	14 Apr 45	172D Engr C Bn	14Apr45	Includes opn & inventoying	Operation continues.
46. Filling breaches in dykes on Rhine R	14 Apr 45	172D Engr C Bn 147th Engr C Bn	14Apr45		All breaches filled except those required for bridge approaches at Rheinberg and Orsoy.
47. Construct (2) 2W40, 1W70 fixed bridges over EMSCHER R & Rhine-Herne Canal, via A482240.	15 Apr 45	172D Engr C Bn	15Apr45	30 Apr 45	(1) continuous bridge, 635' long, built in place of two. Also overpasses operating railroad.
48. Construct (1) 2W40, 1W70 fixed bridge over EMSCHER Canal, via A6329.	15Apr 45	278th Engr C Bn	15Apr45	25 Apr 45	Opened for traffic 261200B April.
49. Construct fill on Rhine-Herne Canal, via A6329	15 Apr 45	278th Engr C Bn	15Apr45	25 Apr 45	Connected with above bridge & opened at same time.
50. Transport (1) unit hv pon bridge to Engr Depot #18.	15 Apr 45	551st Engr Hv Pon Bn	17Apr45	20 Apr 45	
51. 630th Engr L E Co detached 15 Apr 45.					
52. 625th Engr L E Co atchd 16 Apr 45.					

SUMMARY OF TASKS
ASSIGNMENTS AND COMPLETIONS
1742D ENGR COMBAT GROUP

TASK	DATE ASSG	ASSIGNED UNIT TO WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
53. 551st Engr Hv Pon Bn atchd 16 Apr 45.	17 Apr 45	551st Engr Hv Pon Bn	18 Apr 45	20 Apr 45	
54. Constructed road to 129th Evac Hosp, vic DINSLAKEN, Germany	17 Apr 45	172D Engr C Bn	16 Apr 45	16 Apr 45	
55. Operate Premix plant & rock crusher vic HALTERN	17 Apr 45	208th Engr C Bn	17 Apr 45		Taken over in place fr 1143D Engr C Gp. Reled by 1153D Engr C Gp. 26 Apr 45.
56. Dismantling & hauling to E-20 (1) hr pon bridge vic A378414	17 Apr 45	208th Engr C Bn	17 Apr 45	18 Apr 45	Fixed bridge opened at site 17 Apr 45.
57. Dismantling & hauling (1) M2 Tdwy Br @ A378414 to E-20	17 Apr 45	208th Engr C Bn	18 Apr 45	19 Apr 45	Same as #56 (above)
58. Salvage concertina wire from former Conquer enclosure in MUNCHEN-GLADBACH & RHEYDT. Haul to Engr Dep #20.	17 Apr 45	278th Engr C Bn	17 Apr 45	21 Apr 45	
59. Search all air raid shelters in MUNSTER (A9373) for electric generators in working condition	18 Apr 45	208th Engr C Bn	18 Apr 45	19 Apr 45	None found
60. Removing M2 Tdwy bridge vic WESEL	18 Apr 45	551st Engr Hv Pon Bn Co "C", 147th Engr C Bn	18 Apr 45	20 Apr 45	
61. Construct ambulance turn-around at 3D Unit, 48th Field Hosp, MUNSTER, vic Conquer Rear	19 Apr 45	208th Engr C Bn	19 Apr 45	22 Apr 45	
62. Construct 2500 men war criminal enclosure vic RECKLINGHAUSEN (A6336)	19 Apr 45	278th Engr C Bn	19 Apr 45		Still in progress. Est. comp. date 15 May 45

SUMMARY OF TASKS
ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUPSheet 10
PERIOD: 1 Apr - 30 Apr 45

TASK	DATE ASSD 1142D CG	ASGNM UNIT NO WHICH ASSD	DATE ASSD	DATE COMPLETED	REMARKS
63. 329th Harbor Craft Unit, Det "C" detached 19 Apr 45					
64. Transport captured equip & materials in acc w/1st delv'd to Engr #20, BIELEFELD (B563813)	19 Apr 45	208th Engr C Bn	19Apr45		1st delv'd w/opn 0 #239, Engr Sec, NUSA.
65. Relieve 1147th Engr C Gp of guard at Engr Dep #14, vic MUNCHHEIDE (F158973)	20 Apr 45	147th Engr C Bn	21Apr45	26 Apr 45	Guards removed, VO, Engr Sec, NUSA.
66. Construct M1 Tdwy bridge over Rhine R, vic DUSSELDORF.	20 Apr 45	208th Engr C Bn	20Apr45	22 Apr 45	Assisted by 999th Engr Tdwy Br Co, eff 21 Apr 45.
67. Check for and remove explosive charges from bridges at following locations: 1. A395429, RR underpass 2. A314413, RR underpass 3. A500430, RR underpass 4. MUNSTER (A9373) all bridges over River & Canal.	20 Apr 45	1142D Engr C Gp	20Apr45	21 Apr 45	No charges found.
68. C.B. Maint Unit No 629 atchd 201200B April 1					Unit has never reported. Is now detached. Eff date 30 Apr 45. VCCG, NUSA.
69. Construct approx 50' x 50' barbed wire enclosure (10' fence w/3 strand overhang) at Med Dep #14, B0055, vic DRENFURT.	21 Apr 45	208th Engr C Bn	21Apr45	25 Apr 45	
70. Conduct survey for rehabilitation of prison bldg at MUNSTER.	21 Apr 45	208th Engr C Bn	22Apr45	24 Apr 45	Report submitted to Engr Sec, NUSA.

SUMMARY OF TASKS
ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

Sheet 11
PERIOD: 1 Apr - 30 Apr 45

TASK	DATE ASSD	ASSGND UNIT NO WHICH ASSD	DATE ASSD	DATE COMPLETED	REMARKS
71. Remove safe (1 ton) fr rubble in MUMSTER. Contact Mil Govt for details	21 Apr 45	208th Engr C Bn	21Apr45	22 Apr 45	
72. 551st Engr Hv Pon Bn detached eff 220830 Apr 45					
73. Dismantle floating Bailey br at Wesel.	22 Apr 45	147th Engr C Bn	22Apr45	25 Apr 45	Being transported to Engr Depots #20 & #526.
74. Transport captured generators from RHEDA (B3862) to E-20	22 Apr 45	208th Engr C Bn	22Apr45	24 Apr 45	3 generators moved to E-20
75. Haul captured equip and materiel in acc w/list delvd to E-20 (B563813)	22 Apr 45	208th Engr C Bn	22Apr45		Still in progress. List delvd w/opn o #242, Engr Sec, NUSA.
76. Reinforce damaged hv bridge over LIPPE R, Lunen (A8535)	22 Apr 45	208th Engr C Bn	22Apr45		Bottom chords, 2 diagonals, and center verticals of each steel truss cut by explosives.
77. Construct fill over LIPPE Canal vlc (A8535) to connect Lunen Br with best route to DORTMUND	22 Apr 45	208th Engr C Bn	22Apr45	29 Apr 45	
78. Conduct rcn for Engr equip & materials. Post, report, & guard same in acc w/par 36, Adm Inst #7, dtd 19 Apr 15, NUSA.	24 Apr 45	1142D Engr C Gp	24Apr45		In progress
79. Check for and remove mines and all explosives from GM Class II & IV depots, vlc B678518	26 Apr 45	208th Engr C Bn	26Apr45	29Apr45	Removed 27 tellermine 173, 5-100# aerial bombs, 2 potato masher grenades, 1 bazooka shell, & 50 Yds primaccord, all booby trapped.

SUMMARY OF TASKS ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

TASK	DATE ASSG 1142D GP	ATTCHD UNIT TO WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
80. Haul captured equip & materials in acc w/1st delvd to E-20 (B563813)	26 Apr 45	625th Engr I E Co 208th Engr C Bn	26Apr45		Still in progress. 1st delvd w/opn O #246, Engr Sec, NUSA.
81. Mark or remove mines at B522205	26 Apr 45	172D Engr C Bn	26Apr45	28 Apr 45	None found.
82. Mark or remove mines at G344918, G348918, G291422, & G048676	26 Apr 45	278th Engr C Bn	26Apr45	28 Apr 45	None found.
83. Guard captured explosives @ B450540		208th Engr C Bn	26Apr45	Continuous	Explosives moved to B410600
84. Construct fixed bridges at B126729 and B0376. (WARENDORF & TELGTE)	27 Apr 45	147th Engr C Bn	27Apr45		Est comp date 3 May 45.
85. Transport captured equip & materials in acc w/1st delv, to E-20.	27 Apr 45	208th Engr C Bn	27Apr45		1st atchd to opn O #247.
86. Transport the following fr RR Yd @ HAMM (B063455) to E-20: 1. Several RR cars of Engr tools. 2. (8) compressors, trlr mtd. 3. (4) water purification units.	28 Apr 45	208th Engr C Bn	28Apr45		Still in progress.
87. Load transportation of (1) HV Pon Bn w/timber @ Engr Dep #22 vlc WAISUM (A291272)	28 Apr 45	999th Engr Tdwy Br Co 172D Engr C Bn	28Apr45		Still in progress

ANNEX I to After Action Report

SUMMARY OF TASKS ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

Sheet 13
PERIOD: 1 Apr - 30 Apr 45

TASK	DATE ASSD	ASSGND UNIT TO WHICH ASSG	DATE ASSD	DATE COMPLETED	REMARKS
88. Transport the following fr ADSEC E-526, WILLICH, Ger to E-20: 1. (3) R-4 tractors w/ dozers. 2. (3) 8T trailers.	28 Apr 45	625th Engr I E Co	28 Apr 45	30 Apr 45	
89. Construct (2) unloading ramps @ Ord Dep #888 vic HAMM. Sub- mit plan prior to construction.	28 Apr 45	172D Engr C Bn	28 Apr 45		Plan submitted 30 Apr 45
90. Transport captured equip & materials in acc w/1st delvd to E-20	30 Apr 45	208th Engr C Bn 172D Engr C Bn 625th Engr I E Co	30 Apr 45		1st atchd opn 0 #250. Still in progress.

1. Cut & mill lumber & delv to Engr Dep #8, Aachen	2 Nov 44	278th Engr C Bn 172nd Engr C Bn	4 Nov 44	Discont'd 17 Mar 45. See entry of 4 March 45	Continuation of Orig asgmt Job 57. Changed Delv to 1146.
2. Furnish (1) crane w/opr to E-4 at Maastricht	4 Jan 45	625th Engr IE Co	4 Jan 45		625th Engr IE Co Trfd fr Gp 15 Mar 45
3. 2D Plat 1503rd Engr WS Co Atchd 1961 Avn Dep Co for operational control Eff 090800 Jan 45	9 Jan 45	1503rd Engr WS Co	9 Jan 45		Still in effect
4. Conducting Communications Sch	17 Jan 45		7 Mar 45		Conducted by 1142D Gp Hq. Daily classes for radio Oprs of Atchd units, Five Hrs of instruction for all Off of Hq & Atchd units.
5. Cut, peel, and haul piles to E-4	31 Jan 45	336th Engr C Bn 172nd Engr C Bn 278th Engr C Bn	31 Jan 45	Suspended due to lack of Trans 20 Mar	Changed Delv to 1146th Gp on 11 Mar 45. (1146th Br Pk, Geldern.)
6. Remove Bailey Br over Albert Canal, (K530492)	15 Feb 45	278th Engr C Bn 172nd Engr C Bn	15 Feb 45	7 Mar 45	Last pier removed by 172nd Engr C Bn.
7. Cut & haul lumber in acc w/1st Delv to E-4, Opn O-#172, NUSA	16 Feb 45	172nd Engr C Bn	16 Feb 45	17 Mar 45	Br timber changed Fr E-4 to E-14, 15 Mar 45
8. Cut & haul 80,000 LF 2" x 12" x 19 Ft lumber to E-4	19 Feb 45	172nd Engr C Bn	19 Feb 45	2 Mar 45	Supply of captured lumber at Julich used to complete orders VO, S-4, NUSA, 2 Mar 45
9. Sweep lane for mines E Fr Aldenhoven for 29 Sig Cons Bn	27 Feb 45	172nd Engr C Bn	27 Feb 45	6 Mar 45	
10. Const 1-way, CI 70, 2-way CI 40, #3 pile Br over Roer R @ Julich	27 Feb 45	208th Engr C Bn	27 Feb 45	6 Mar 45	Length 350'. Work started by 208th 27 Feb while unit was under XIX Corps.

	CAMP NO	ACCOMMODATION UNIT NO	DATE	DATE	REMARKS
	11420	ACCOMMODATION	ARRIVE	COMPLETE	
11. Construct winterized central unit for 400 bed Evac Hosp at FO57647	28 Feb 45	172d Engr C Bn	28Feb45	3 Mar 45	Discont'd Amended to read: Const Rd & Rd standing for 41st Evac Hosp Sweep for mines. Discontinued 3 Mar 45 by VO Engr Sec NUSA
12. Salvage & rpr River crossing equip along Roer in 1142d Engr Gp area	28 Feb 45	172d Engr C Bn 184th Engr C Bn	28Feb45	6 Mar 45	
13. 554th Hvy Pon Bn atchd 010001A Mar					
14. Furnish 10 PM & Hvy Pon trlrs CO Engr Dp Mary 010800 Mar	1 Mar 45	554 Hvy Pon Bn	1Mar45	4 Mar 45	
15. Improve access rd to Schleiden RR yd. (K950550) Job 216	1 Mar 45	184th Engr C Bn	1Mar45	3 Mar 45	
16. 208th Engr C Bn atchd 022400 Mar					
17. Maint & Guard Bns across Roer River in asgn area	1 Mar 45	554th Hvy Pon Bn 172d Engr C Bn	1Mar45	10 Mar 45	All portable bns removed by 9 Mar 45. Area of resp. changed 10 Mar 45.
18. Furnish 15 PM & Hvy Pon Semi Trlrs to 1143 EC Gp @E-11 (K8559) for 1 day	2 Mar 45	554th Hvy Pon Bn	2Mar45	5 Mar 45	
19. Prep & delv storm boats of 554th Hvy Pon Bn w/motors & optrs on call of Engr XIX Corps	2 Mar 45	554th Hvy Pon Bn	2Mar45	2 Mar 45	Not returned as of 12 Mar 45 554th Hvy Pon Bn detached EFR 12 Mar 45

TASK	DATE ASSG 1142D GP	ATCHD UNIT TO WHICH ASSGD	DATE ASSG	DATE COMPLETED	REMARKS
20. Haul approx 5 T Const Mat fr E-8 to PWE 5 K837628	2 Mar 45	1355th Engr D Trk Co	2 Mar 45	3 Mar 45	
21. Discontinue logging Opns. saw logs in mills & haul Imbr to Engr Depots. Close seats incurred due to mill opns & turn in non T/O & T/E logging equip to E-4	4 Mar 45	172d Engr C Bn	4 Nov 45	17 Mar 45	All opns ceased 17 Mar 45 (See No. 1)
22. Remove Bailey, Tdwy & other floating Bns over Roer R & approaches via P0654 & P0059 after 040800 Mar 45	4 Mar 45	172d Engr C Bn 208th Engr C Bn 184th Engr C Bn 554th Hvy Pon Bn	4 Mar 45	9 Mar 45	Supplemented to include all portable bridges in assgd area, as follows: 1 Inf Sup Br 7 Tdwy 7 B Br 1 Hvy Pon
23. Reinforce (150) M2 assault boats at E-4 F158973 Job 226	5 Mar 45	184th Engr C Bn	5 Mar 45	7 Mar 45	Reinforced for mounting 22 HP outboard motors, as per specifications delivered
24. Haul E-10 supplies fr Sittard to E983170	6 Mar 45	554th Hvy Pon Bn	6 Mar 45	7 Mar 45	Movement of Engr Dump
25. Furnish (1) Opr & (1) ass't opr for 14yd Crawler Mtd Crane to EGVF Unit No. 3 at Mastricht Canal Basin	6 Mar 45	625th Engr IE Co	6 Mar 45		625th IE Co detached 15 Mar 45
26. Furnish (1) Plat of a "C" Bn to 1961 Avn Dep Co at E-14 (F151972)	6 Mar 45	184th Engr C Bn	6 Mar 45		184th Engr C Bn trfd from GP 281800 Mar 45

TASK	DATE ASSG	ASSG UNIT TO WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
27. Furnish (1) PM to move dozer on Trlr to 1961 Avn Dep Co at Engr Mary for (1) day	6 Mar 45	184th Engr C Bn	6Mar45	6 Mar 45	
28. Break in (66) 22HP outboard motors @ E-4. Job 233	6 Mar 45	208th Engr C Bn	6Mar45	8 Mar 45	Reid by Engr Opn O #193 Ninth Army
29. Furnish (1) PM w/Hv Pon Trlr to 1115th Gp at E-14 for 2 days	7 Mar 45	554th Engr Hv Pon Bn	7Mar45	9 Mar 45	
30. Const triple concertina barrier (w/(3) 2W gates) in Munchen-Gladbach	7 Mar 45	184th Engr C Bn	7Mar45	9 Mar 45	Fence around 9th Army Hq.
31. Furnish (1) crane Opr to 1961 Avn Dep Co at Engr Mary for indefinite period.	7 Mar 45	184th Engr C Bn	7Mar45		184th Engr C Bn detached this Gp 28 Mar 45.
32. Furnish (3) men to Graves Reg Unit at Julich 080800 Mar for (10) days	7 Mar 45	172D Engr C Bn 184th Engr C Bn	7Mar45		Extended to 29 Mar by Opn O #208, dtd 19 Mar 45. 184th Engr C Bn detached this Hq 281800 Mar
33. 208th Engr C Bn detached 08 Mar 45					
34. Clear Engr Dp 7 of salvaged River crossing Equip & move to B-14.	8 Mar 45	184th Engr C Bn	8Mar45	12 Mar 45	
35. Furnish 40 PM w/Hv Pon Trlrs to 1961 Avn Dep Co at Engr Dep Mary	8 Mar 45	554th Engr Hv Pon Bn	8Mar45		554th Hv Pon Bn detached this Gp 12 Mar 45

TASK	DATE ASGD	ATCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
36. Furnish (1) Quickway crane w/ Oprs to 1143D Gp at Geldern Br Park for indefinite Pd.	8 Mar 45	554th Hv Ppn Bn	8 Mar 45		554th Hv Ppn Bn detached this Gp 12 Mar 45.
37. Furnish 10 crane Oprs to 1143D at Geldern Br Park for Indef period.	8 Mar 45	1503D Engr WS Co 172nd Engr C Bn	8 Mar 45	23 Mar 45	Changed to 5 VO, Engr 8-3 NUSA. 2 Fr 1503D, 3 Fr 172D
38. Furnish guard for (12) posts 24 Hrs a day to 1961 Avn Dep Co @ E-14 for Indef Pd Eff 091200 Mar	8 Mar 45	184th Engr C Bn	8 Mar 45		
39. Establish & maintain Bailey Br Pk Vic Sevelin. (A093336)	9 Mar 45	172nd Engr C Bn 1503D Engr WS Co	9 Mar 45		Majority materials used in construction floating Bailey Br at Rheinberg. Remainder moved to Rheinberg 28 Mar as reserve for bridge.
40. Haul (4) crawler cranes Fr Engr Mary to Br Park @A103232.	9 Mar 45	172D Engr C Bn	9 Mar 45	9 Mar 45	
41. 278th Engr C Bn Atchd 10 Mar 45					
42. 1355th Engr Dp Trk Co detached & Atchd to XVI Corps Eff 100800 Mar					
43. Furnish (2) dozer Oprs to 1961 Avn Dep Co @ E-14	10 Mar 45	184th Engr C Bn	10 Mar 45	11 Mar 45	
44. Sweep airstrip for mines (E063860)	11 Mar 45	184th Engr C Bn	11 Mar 45	12 Mar 45	None found

ANNEX I to After Action Report

SUMMARY OF TASKS ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

Sheet 6
PERIOD: 1 Mar -31 Mar 45

TASK	DATE ASGD	ATCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
45. Clear rubble & provide (12) holes in brick wall for 2 JT TRKS @ F075825 for Conquer Sig Dep #4.	11 Mar 45	625th Engr IE Co	11Mar45	15 Mar 45	Job Trfd to 278 EC Bn 14Mar45
46. Check 2 Bldgs @ Conquer New CP for explosive & booby traps	11 Mar 45	278th Engr C Bn	11Mar45	14 Mar 45	None found
47. Haul (1) 8 KW generator @ F196929 & (1) 12 KW generator @ F196929 to E-14.	12 Mar 45	184th Engr C Bn	12Mar45		Not found, Mil Gov't stated 2D Armd Div picked them up.
48. 554th Hv Pon Bn detached Eff 12 Mar 45					
49. Clear of mines, site for 864 QM, Fumigation & Bath Co	12 Mar 45	278th Engr C Bn	12Mar45	12 Mar 45	No mines found
50. Furnish 6 man detail to supervise relocation of wire inclosure at 9th Army.	12 Mar 45	278th Engr C Bn	12Mar45	14 Mar 45	Susp VO, NUSA Engr Section
51. Install triple Concertina inclosure around QM C1 I Railhead, F087908, Job #244.	13 Mar 45	184th Engr C Bn	13Mar45	15 Mar 45	
52. Rehab Bldgs at Bhaydt for Conquer Rear. Job 245.	13 Mar 45	278th Engr C Bn	13Mar45	21 Mar 45	Total of 50 Bldgs. Time extended to 21 Mar 45.
53. Ren site for Premix plant @ F0989	13 Mar 45	172D Engr C Bn	13Mar45	16 Mar 45	Report submitted to NUSA Engr Sec.

SUMMARY OF TASKS ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

TASK	DATE ASSGD	ATTCHD UNIT TO WHICH ASSGD	DATE ASSGD	DATE COMPLETED	REMARKS
54. Install triple concertina at Conquer Rear F097863	13 Mar 45	278th Engr C Bn	13 Mar 45	17 Mar 45	Fence around Conquer Rear area.
55. Weld & repair water storage tank @ Munchen-Gladbach	13 Mar 45	278th Engr C Bn	13 Mar 45	15 Mar 45	
56. Check for & remove suspected booby trap at Conquer Bldg 100	14 Mar 45	1142D Engr C Gp	14 Mar 45	14 Mar 45	Nothing found
57. Haul electric generator Fr M11 Gov't Motor Park K9539 to E-14	14 Mar 45	172D Engr C Bn	14 Mar 45	17 Mar 45	Generator in poor condition.
58. Remove trolley wires at F082889	15 Mar 45	278th Engr C Bn	15 Mar 45	19 Mar 45	Wires interfering with traffic.
59. Furnish 2 men to C0, Dep E, 525 Aachen to guard tow train in route to E-14	15 Mar 45	278th Engr C Bn	15 Mar 45	17 Mar 45	Train derailed and held up for one (1) day.
60. Relocate triple concertina at Conquer Fwd. Check theater for booby traps and explosives.	15 Mar 45	184th Engr C Bn	15 Mar 45	18 Mar 45	No booby traps found.
61. 625 Engr IE Co detached Erf 150800 March.					
62. Check for and remove booby traps at Bldgs: 7,9,11,13,25,27, at Conquer Rear	15 Mar 45	184th Engr C Bn	15 Mar 45	21 Mar 45	No booby traps found

TASK	DATE ASGD 1142D GP	ATTEND UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
63. Furnish (2) men to guard train of M2 Tdwy Br enroute to E-14	16 Mar 45	184th Engr C Bn	16Mar45	18 Mar 45	
64. Sweep area for mines at CP Co C 95 Gas Treatment Bn @F195777	17 Mar 45	184th Engr C Bn	17Mar45	18 Mar 45	None found
65. Const 1060' Tdwy to pass 4T trks over modified M1 Tdwy Br	17 Mar 45	172d Engr C Bn	17Mar45	20 Mar 45	
66. Install triple conc at Med Dp E-8 Munchen-Gladbach	17 Mar 45	184th Engr C Bn	17Mar45	19 Mar 45	
67. Furnish (30) drivers & (1) Maint Trk to dep 0654 J746689 to deliver trks to Dep 0-851 Munchen-Gladbach	17 Mar 45	172d Engr C Bn 278th Engr C Bn	17Mar45	22 Mar 45	15 From ea Bn Maint trk from 278th EC Bn
68. Const CI 40 Floating Bailey Br across Rhine River vic Rheinberg Germany.	19 Mar 45	172d Engr C Bn 1 Co. 278th EC Bn 1 Co. 184th EC Bn	26Mar45	28 Mar 45	1386' Length. 500 yd of approach rds built. Const of Br started 26Mar45. Warning orders had been given sufficiently in advance for preparation of plans & mat'ls.
69. Const protective booms for Rhine River Br vic A240310	19 Mar 45	278th Engr C Bn	24Mar45		Orig. plan included 2 log booms, 1 Admiralty net & 1 A/F Grommet net. This was revised due to additional bridging plans.
70. Recover stream crossing equipage in asgd area & transport to Army Br Park @Linhfort	19 Mar 45	172d Engr C Bn 184th Engr C Bn 208th Engr C Bn	26Mar45	31 Mar 45	From Mouth of Alter Rhine (208316) Sto Homberg RR Br (266206)

TASK	DATE ASGD 1142D GP	ATCHD UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
71. Check for and remove any booby traps or other chgs at German Labor Camp F145999	20 Mar 45	184th Engr C Bn	20Mar45	21 Mar 45	None found
72. Haul mat'l fr A240072, A245086 to E-14 mat'l on 1st Delv	21 Mar 45	184th Engr C Bn	21Mar45	23 Mar 45	Mat'ls listed on seizure papers delivered by NUSA
73. 1451st Engr Dp Trk Co atchd 220800 Mar 45					
74. 630th Engr IE Co atchd efr 220800 Mar 45					
75. Furnish 6 men for 1 day to Capt Cole of 9th Army who will pick them up at Gp CP	22 Mar 45	2 from 1142 EC Gp 4 from 278th EC Bn	22Mar45	22 Mar 45	
76. Haul 2400 meters 3/4" cable from F228972 to E-14	23 Mar 45	184th Engr C Bn	23Mar45	25 Mar 45	
77. Haul (10) 100# anchors fr E978165 and (22) Bpls carbide fr A175226 to E-14	24 Mar 45	184th Engr C Bn	24Mar45	25 Mar 45	Nothing found at location
78. Provide close in protection of Bns & booms in asgd area	24 Mar 45	278th Engr C Bn	24Mar45	Relvd 31 Mar	Taken over by 55AAA Brig. 45 No attempts on Br made

SUMMARY OF TASKS ASSIGNMENTS AND COMPLETIONS 1142D INGR COMBAT GROUP

TASK	DATE ASSG	ATTCHD UNIT TO WHICH ASSG	DATE ASSG	DATE COMPLETED	REMARKS
79. Maint and protect Rhine Bns and booms and operation of existing ferries in asgd area	27 Mar 45	172d Engr C Bn Co E 17th Armd E Bn 999th E Tdwy Br Co 180th Engr Hv Pon Bn	27 Mar 45		999th Engr Tdwy Co took over assignment of Co E 17th Armd Engr Bn 29 Mar 45
80. ICVP Unit No. 3 Det "C" 329th Harbor Craft Unit 208th Engr C Bn Co "E" 17th Armd Engr Bn	Atchd this	Group 271200	Mar 45		
81. Submit daily as of 1800 A Rpt of hourly traffic eachway carried by each Rhine River Br and ferry for previous 24 hr period in asgd area.	27 Mar 45	172d Engr C Bn 208th Engr C Bn 999th Engr Tdwy Br Co	27 Mar 45	Continuous	
82. 184th EC Bn detached and atchd to 1148th Gp Efr 281800 Mar 45					
83. Move all sea mules in possession and not in use to assembly area adjacent RR sidings vic Rheinberg. Prepare to load on RR cars on call Army Hq	29 Mar 45	329 Harbor Craft Unit	29 Mar 45	In progress	
84. Co "E" 17th Armd Engr Bn detached efr 292300 Mar 45					
85. 999th Engr Tdwy Br Co (less 1 Plat) atchd 300200 Mar 180th Engr Hv Pon Br atchd 300800 Mar 45					

SUMMARY OF TASKS
ASSIGNMENTS AND COMPLETIONS
1142D INGR COMBAT GROUP

Sheet 11
PERIOD: 1 Mar--31 Mar 45

TASK	DATE ASSG	ATCID UNIT TO WHICH ASSG	DATE ASSG	DATE COMPLETRD	REMARKS
	1142D GP				
86. Det British Royal Navy atchd 301745					
87. Const Reinforced Hv Pon Br vlc Orsoy	30 Mar 45	180 Engr C Bn	30Mar45	In progress	For purpose of installing and operating under-water detector unit. Site ran. being conducted
88. Determine gravel requirements for access rd, 24 Evac Hosp A305415	30 Mar 45	208th Engr C Bn	30Mar45	31 Mar 45	Co "B" of 278th EC Bn atchd to 180th EC Bn for job Report submitted to NUSA Engr Sec
89. Establish River gage at Orsoy at Proposed Br site. Submit readings on Orsoy Gage daily at 0600, 1400, 2200 to Engr S-2 at Conquer 46.	30 Mar 45	208th Engr C Bn	30Mar45	In progress	Existing gage was tied in with Army Bench Mark Readings are continuing.
90. Const. access rd at 24 Evac Hosp.	31 Mar 45	172d Engr C Bn	31Mar45	In progress	See entry # 89.


HEADQUARTERS 1140D ENGINEER COMBAT GROUP
APO 339, UNITED STATES ARMY

17 Mar 1945

ALL LUMBER CUT AND HAULED DURING MONTH OF MAR 1945. Opns ceased as of
16 Mar 1945.

DATE	BF CUT	BF HAULED TO ENGR DEPOT
Mar 1	29,581	0
2	31,099	0
3	19,748	0
4	16,199	2,683
5	0	0
6	16,906	12,736
7	19,616	20,090
8	5,687	16,557
9	21,499	110,674
10	2,783	16,415
11	1,056	13,045
12	0	26,668
13	1,615	19,052
14	4,529	33,678
15	0	27,534
Total:	170,518	299,132

Incl #4



SUMMARY OF TASKS ASSIGNMENTS AND COMPLETIONS
1142D ENGR COMBAT GROUP

Period: 1 January 45 to 31 January 45, Incl

TASK	DATE ASSGD	ASGN'D UNIT TO WHICH ASSGD	DATE ASSGD	DATE COMPLETED	REMARKS
1. Cut and mill lumber and deliver to Engr Dep #8 in Aachen.	4 Nov 44	278th E C Bn 208th E C Bn	4 Nov 44	---	Continuation of original assignment Job #57.
2. Transport Engr materials to Engr Dep No 4, Maastricht.	31 Dec 44	625th Engr I Equip Co	31 Dec 44	6 Jan 45	Misc Articles per Op Order No 124
3. Transport (21) reels steel cable & misc elec items from FO74461 to Engr Dep #4, Maastricht.	1 Jan 45	208th Engr C Bn	1 Jan 45	2 Jan 45	
4. Furnish (2) Earth augers and operators to Engr XIX Corps for (3) days.	1 Jan 45	625th Engr I Equip Co	1 Jan 45	7 Jan 45	Reported to CO, 1115th Engr C Gp (K968472) 011600A Jan.
5. Furnish (1) Co to 1143 Engr C Gp for (1) day.	1 Jan 45	278th E C Bn	1 Jan 45	2 Jan 45	Co reported to representative 3053 Engr C Bn at 020800A Jan at K528492
6. Furnish (10) Dp Trks to Engr XIX Corps for (7) days.	2 Jan 45	1355th Engr Dp Truck Co	2 Jan 45	7 Jan 45	Trks delivered to CO, 1104 E C Gp at K963391, at 021400 Jan.
7. Transport approx (20) tons misc supplies to Engr Dep #4, Maastricht.	2 Jan 45	625th Engr I Equip Co	2 Jan 45	5 Jan 45	Misc articles per Engr Opn Order No 127

NO.	DESCRIPTION	DATE	TO WHAT UNIT	DATE	DATE	REMARKS
		START	TO WHAT UNIT	START	COMPLETED	
8.	Furnish (5) Dp Trks to 1143 Engr C Gp for (7) days.	2 Jan 45	1355th Engr Dp Truck Co	2 Jan 45	10 Jan 45	Reported to CO, 3051 Engr C Bn at (K446) at 030800A Jan.
9.	277 Engr C Bn attached to 1142D Engr C Gp	4 Jan 45	---	---	---	Effective 040800A Jan 45.
10.	Construct portable gal-lows & deliver to Engr Dep #4, Maastricht	4 Jan 45	278th Engr C Bn	4 Jan 45	7 Jan 45	
11.	Furnish (1) crane with operator to Engr Dep #4, Maastricht.	4 Jan 45	625th Engr I Equip Co	4 Jan 45		Continuous.
12.	Transport approx 3000 ft (6500 lbs) #1 chain from vic 234 Engr C Bn Eschweiler (K966479) to Engr Dep #4, Maastricht	4 Jan 45	278th Engr C Bn	4 Jan 45	6 Jan 45	
13.	Transport (2) 15 KW generators from ADSEC Engr Dep #3, Arlon, Bel. (P6123) to Engr Dep #4, Maastricht.	4 Jan 45	625th Engr I Equip Co	4 Jan 45	8 Jan 45	
14.	Furnish (1) platoon to FM Hq, 9th Army	4 Jan 45	278th Engr C Bn	4 Jan 45		Continuous. Effective 041930A Jan 45
15.	Pick up (11) Dp trks at Ord Dep 0-654 vic Hofstade (VJ746689) and deliver to Ord Dep 0-908 vic Eysden (K5744)	5 Jan 45	278th Engr C Bn	5 Jan 45	7 Jan 45	

TASK	DATE ASSIGNED	ASSIGNED UNIT	DATE ASSIGNED	DATE COMPLETED	REMARKS
16. Make rcn for improving rd K840470-K842471 to C1 40 PK route.	5 Jan 45	-----	-----	5 Jan 45	Rcn made by Operations Sec this Hq.
17. Construct C1 40 culverts at K798362 & K805571 Check rd for mines	5 Jan 45	277th Engr C Bn	5 Jan 45	7 Jan 45	Constructed H-10 br at this location. No mines found on rd. Class 40 bridge
18. Transport Engr supplies to Engr Dep #4, Maastriicht.	5 Jan 45	277th Engr C Bn	5 Jan 45	10 Jan 45	Misc articles per Engr Opn Order No 130
19. Improve rd from K840470 to K842471 for C1 40 Tank route & check rd for mines.	5 Jan 45	278th Engr C Bn	5 Jan 45	7 Jan 45	
20. Transport (5) 3 KW generators, & (2) 110 Gal tar pots, fr ADSEC Dep BM 3, Arlon (P6123) to Engr Dep No 4, Maastriicht.	6 Jan 45	625th Engr L Equip Co	6 Jan 45	9 Jan 45	
21. Reinforce to C1 40 Br at K824354.	7 Jan 45	277th Engr C Bn	7 Jan 45	8 Jan 45	Bridge was taken out & H-10 Br constructed per V0 Engr sec 9th A. Class 40 Bridge
22. Furnish (2) earth augers to Engr XIX Corps	7 Jan 45	625th Engr L Equip Co	7 Jan 45	12 Jan 45	
23. Furnish (10) Dp trks to Engr XIX Corps.	7 Jan 45	1355th Engr Dp Trk Co	7 Jan 45		Date extended to 10 Feb
24. Transport approx 2000 sq ft plywood fr Eschweiler K9547 to Engr Dep #4, Maastriicht.	8 Jan 45	278th Engr C Bn	8 Jan 45	9 Jan 45	

TASK	START DATE	ASSIGNED TO (ORGANIZATION)	START DATE	DATE COMPLETED	REMARKS
25. Construct PW Encls at Aachen Country Club K793438 & rehabilitate water system & Elec wiring system within country club bldg.	8 Jan 45	277 Engr C Bn	8 Jan 45	11 Jan 45	Enclosure built of concertina wire - utilities not feasible - requirements reported.
26. (2) platoons, 1503 W Sup Co atchd 1961 Avn Dep Co for operational control. Eff 090800 Jan.	-----	-----	-----	-----	-----
27. Construct access rd for extension of Engr Dep #8 Aachen as directed by Dep CO.	9 Jan 45	277th Engr C Bn	9 Jan 45	13 Jan 45	
28. Transport 2000 ft of wire rope (1" and 3/4") and 20 sheaves fr K947469 to Engr Dep #4, Maastricht.	9 Jan 45	625th Engr L Equip Co	9 Jan 45	10 Jan 45	
29. Clear rubble fr area at Engr Dep #8, Aachen	10 Jan 45	277th Engr C Bn	10 Jan 45	13 Jan 45	
30. Rpt labor and material necessary to restore W Sup system fr reservoir at K895435 vic Gottessegen, S to reservoir at K921300 vic Rotgen.	11 Jan 45	1503 Engr W Sup Co	11 Jan 45	18 Jan 45	
31. Excavate approx (8) pits for Hq installations 749 AAA Gun Bn vic K575378	12 Jan 45	278th Engr C Bn	12 Jan 45	15 Jan 45	

TASK	DATE ASGD	ASSIGNED UNIT TO WHICH ASGD	DATE ASGD	DATE COMPLETED	REMARKS
32. Constructing fill under Bailey & removing Bailey Bridge at F017492.	1142D Gp	277th Engr C Bn	9 Jan 45	16 Jan 45	Jobs rec'd through XIX Corps.
33. Remove destroyed steel truss bridge & construct timber trestle at K970476 Eschweiler.	-----	278th Engr C Bn	13 Jan 45	19 Jan 45	"
34. Construct timber trestle bridge & remove bailey bridge at K968487.	-----	278th Engr C Bn	8 Jan 45	17 Jan 45	"
35. Reinforce existing bridge & remove bailey bridge at F039495.	-----	208th Engr C Bn	8 Jan 45	18 Jan 45	"
36. Furnish (1) motorized grader to 1143 C Gp K583543.	12 Jan 45	625th Engr L Equip Co	12 Jan 45	17 Jan 45	Eff 130800 Jan for (4) days.
37. Furnish (1) crane operator to rpt to CO, 1961 Avn Dep Co, Maastricht.	12 Jan 45	625th Engr L Equip Co	12 Jan 45		Eff 130800 Jan for indefinite period.
38. 277 Engr C Bn detached eff 142400 Jan	-----	-----	-----	-----	Attached to XIII Corps.
39. Furnish (10) 2 1/2 T Dp trks to XIX thru 25 Jan.	15 Jan 45	1355th Engr Dp Truck Co	15 Jan 45		Extended thru 10 Feb 45.
40. Furnish (7) 2 1/2 T trks to 1146 Engr C Gp. Rpt to 258th Engr C Bn for 4 days	15 Jan 45	1355th Engr Dp Truck Co	15 Jan 45	20 Jan 45	

TASK	DATE	FROM	TO	DATE	DATE	DATE	REMARKS
	1142D GP	FROM THE UNIT TO WHICH ASSGD	ASSGD	COMPLETED			
41. Transport Engr Materials fr Aachen to E-4.	16 Jan 45	208th Engr C Bn		16 Jan 45	24 Jan 45		Misc articles per Engr Opn Order No 141
42. Cut & peel/stockpile at site 366 piles;	17 Jan 45	208th Engr C Bn		17 Jan 45	26 Jan 45		Hauled away by 1143 Gp for Br const. Articles per Engr Opn Order No 144
43. Pick up & deliver to E-4 equip from (K873483)	19 Jan 45	208th Engr C Bn		17 Jan 45	23 Jan 45		Reported to 9th Army
44. Reconnoiter & rpt on condition & dimensions of I beams in plants at Stolberg & Eschweiler.	20 Jan 45	1142D Engr C Gp		20 Jan 45	22 Jan 45		
45. Transport Engr Equip from Eschweiler to E-4.	20 Jan 45	278th Engr C Bn		20 Jan 45	26 Jan 45		Articles per Engr Opn Order No 145
46. Transport rolls of leather & fabric belting from (K038505) to E-4	20 Jan 45	278th Engr C Bn		20 Jan 45	23 Jan 45		
47. Investigate supply of snow suit material located in Aachen.	22 Jan 45	1142D Engr C Gp		22 Jan 45	22 Jan 45		47 rolls located.
48. Cut, peel, & stockpile 500 piles 50' long 9" min tips.	22 Jan 45	208th Engr C Bn		22 Jan 45			Rescinded, see Item No 61
49. Transport Engr material from Dahl Soap Factory, Stolberg to E-4.	23 Jan 45	278th Engr C Bn		23 Jan 45	24 Jan 45		Materials were gone.
43 a 172D Engr C Bn atchd 1142D Gp per Engr Opn Order, #145, NUSA, dttd 20 Jan 45.	19 Jan 45						

NO.	DESCRIPTION	DATE	AMOUNT	DATE	AMOUNT	DATE	AMOUNT	REMARKS
50.	Transport snow suit material (#49) to 9th Army Camouflage Factory, Maastricht.	24 Jan 45	278	24 Jan 45	278	27 Jan 45		Estimated completion date 2 Feb 45.
51.	Make Recon for all available Engr. Supplies in AACHEN.	24 Jan 45	1142 278--208	24 Jan 45	278	26 Jan 45		Articles per Engr Opn Order No 148
52.	Transport Engr. Mat. to E-4 (Jacks etc.)	24 Jan 45	278	24 Jan 45	278	26 Jan 45		Suspended until further orders from 9th Army Engr.
53.	Supervise repairs to water-main of Landkereiises-AACHEN Water System.	24 Jan 45	1142	24 Jan 45	1142			Unit was on line in XIII Corps until 26 Jan 45
54.	Furnish 10 trucks to XIX-Corps thru. Feb 10th 45	26 Jan 45	1355	26 Jan 45	1355			9 motors hauled, others unsuitable.
55.	336th Engr C Bn. atchd this date	26 Jan 45						School conducted to give men a workable knowledge of mortar in case unit is used as infantry.
56.	Transport (15) motors, Elec. 10 to 15 KW & (2) Gen. 50KW from FO74461 to Engr Dp #4	27 Jan 45	278 1142 --208	27 Jan 45	278	29 Jan 45		Estimated completion date 15 Feb 45
57.	Conducting Mortar School	27 Jan 45						
58.	Transport steel beams, described in your Rcn Rpt. 22-Jan, from Eschweiler to E-4 (Job #173)	28 Jan 45	336	28 Jan 45	336			
59.	Transport Approx. 200 piles from Vic Rotgen to E-4	28 Jan 45	336	28 Jan 45	336			Rescinded, see item number 61.

TASK	DATE ASSIGNED	ASSIGNED TO	DATE ASSIGNED	DATE COMPLETED	REMARKS
60. Transport Engr. Mat. from AACHEN to E-4	30 Jan 45	278--172	30 Jan 45		Articles per Engr Opn Order No 155
61. All previous pile orders recinded. Cut, peel and Transport to E-4 piles listed: 30' 500 60' 550 40' 680 70' 740 50' 680 All with 9" min. tip	31 Jan 45	336--172	31 Jan 45		Peel only 20' from tip end
62. Conducting Radio School	17 Jan 45	208--278	17 Jan 45		School conducted for new TE Operators. 1142D Group conducting
63. 1143D Bridge school		172D EC Bn	22 Jan 45	31 Jan 45	Floating Bridge sch conducted by 1143D Gp
64. 1143D Bridge school		208th EC Bn	31 Jan 45		Estimated completion date, 7 Feb 45

SAW MILL OPERATIONS FOR JANUARY 1945

NO	LOCATION	OPR UN	INCLUSIVE DATES OF OPNS
1	ZWEIFALL No 1 (964584)	208th Engr Bn	21-30
	" " "	336th " "	31
2.	ZWEIFALL No 3 (965367)	208th " "	24-30
	" " "	336th " "	31
3.	ZWEIFALL No 4 (958367)	208th " "	1-30
	" " "	336th " "	31
4.	HERZOGENRATH (846528)	208th " "	1-30
	" " "	336th " "	31
5.	KORNELIMUNSTER (898375)	208th " "	16-30
	" " "	336th " "	31
6.	ONDERSPEKHOLZ (795532)	208th " "	1-16 CLOSED
7.	BREINIG (927384)	208th " "	23-30
	" " "	336th " "	31
8.	WISE (560392)	278th " "	1-31
9.	FOUREN DE COMPTE (608415)	278th " "	18-31
10.	HERGENRAAT (803358)	278th " "	18-31
11.	ROEREN (858325)	278th " "	18-31
12.	SCHOPLEN (620411)	278th " "	19-31
13.	MONTZEN (750344)	278th " "	17-31

Annex #2 - After Action Report

~~SECRET~~

DECLASSIFIED
 Authority 735017
 By In NARA, Date 01/05

TOTAL BOARD FEET WOOD HAULED TO NINTH US ARMY DURING JANUARY 1945.

Jan	1.	0
"	2.	15,374
"	3.	0
"	4.	1,842
"	5.	0
"	6.	0
"	7.	0
"	8.	0
"	9.	0
"	10.	0
"	11.	0
"	12.	500
"	13.	0
"	14.	0
"	15.	18,005
"	16.	0
"	17.	44,418
"	18.	0
"	19.	0
"	20.	24,295
"	21.	10,129
"	22.	8,804
"	23.	3,540
"	24.	9,276
"	25.	16,228
"	26.	15,116
"	27.	31,176
"	28.	9,806
"	29.	25,450
"	30.	32,018
"	31.	<u>12,910</u>
TOTAL		278,887

DECLASSIFIED
 Authority 735017
 By Im HMA, Date 02/05